

Draft Reply - Reply to: New Bridge Across the river Balason

Date: 30 Jun 2026

To: Recipient

Subject: Reply to: New Bridge Across the river Balason

[Date Placeholder]

[Recipient Name]

Executive Engineer

P.W. (Roads) Directorate

Darjeeling

Subject: Response to Request for Extension of Time for New Bridge Across the River Balason

Dear [Recipient Name],

We acknowledge receipt of your letter dated June 24, 2026, regarding the request for an extension of time for the construction of the new bridge across the river Balason, as referenced in Work Order Memo No. R-433/D/50 dated January 16, 2024, related to Tender No. 56/D of 2023-2024.

We understand that the contractor, Mukherjee Associates Infra Private Limited, has encountered unforeseen geological conditions and adverse weather that have led to a total delay of 485 days. We appreciate the contractor's commitment to expedite the work following the rainy season and their proposal for a new completion date of March 31, 2027.

Please be assured that we will review the request for an extension of time and the circumstances surrounding the delays. We aim to provide a formal response as soon as possible.

Thank you for your continued cooperation and understanding in this matter.

Sincerely,

[Your Name]

[Your Position]

[Your Organization]

[Your Contact Information]

Status: Draft

Reference: LMS-2026-001